

THE COOPER HOTEL



CHARLESTON - SC

JOB SITE



THE COOPER HOTEL

CITY
CONTRACTOR
SUPERVISOR
FOREMAN

Charleston - South Caroline

Spectra

Jeff

Mario Jacinto

CALCULATIONS THAT TIME BY WORKER

2Nd floor	Hours	3Nd floor	Hours	4Nd floor	Hours	5Nd floor	Hours	TOTAL
		Eletrecians	3	Eletrecians	3	Eletrecians	3	9
				Eletrecians	3			3
				Eletrecians	5			5
				Eletrecians	8			8
ELETRECIANS								25
				Frame/Trim	5	Frame/Trim	2	7
				Frame/Trim	5	Frame/Trim	5	10
				Frame/Trim	5	Frame/Trim	10	15
				Frame/Trim	6			6
				Frame/Trim	6			6
				Frame/Trim	6			6
FRAME / TRIM DOORS								50
		Plummers	1	Plummers	3			4
		Plummers	4	Plummers	3			7
				Plummers	3			3
				Plummers	3			3
				Plummers	3			3
PLUMMERS								20
Sheetdrock	15	Sheetdrock	2	Sheetdrock	2	Sheetdrock	1	20
		Sheetdrock	10	Sheetdrock	10	Sheetdrock	2	22
						Sheetdrock	4	4
						Sheetdrock	10	10
						Sheetdrock	10	10
						Sheetdrock	10	10
SHEETDROCKERS								76
Spectra	5	Spectra	5	Spectra	5	Spectra	5	20
Spectra	20	Spectra	20	Spectra	20	Spectra	20	80
Spectra	30	Spectra	30	Spectra	30	Spectra	30	120
SPECTRA								220

TOTAL hours by worker

391

JOB SITE



**THE
COOPER
HOTEL**

CITY

Charleston - South Caroline

CONTRACTOR

Spectra

SUPERVISOR

Jeff

FOREMAN

Mario Jacinto

2nd Floor

JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	2	APARTMENT	All Baths
DESCRIPTION	Caulk around frames		
COMPANIES RESPONSIBLES		Spectra	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 15 Hours	NUMBER OF WORKERS	2
-----------------------	--------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	2	APARTMENT	6 UNITS
DESCRIPTION	Return to showers to redo waterproof because there was no shelf installed		
COMPANIES RESPONSIBLES	Sheetrockers		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 15 Hours	NUMBER OF WORKERS	1
-----------------------	--------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	2	APARTMENT	ALL's
DESCRIPTION	Cuts and granulation of tile to place inside the drain		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES			
NAMES	OPTION	SIGNATURES	
Jeff	X	_____	
Mario	X	_____	
Churck		_____	
Other	Daniel	X	_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	---------	-------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	2	APARTMENT	ALL's
DESCRIPTION	Cutting and installing trasholders in front of bathroom doors		
COMPANIES RESPONSIBLES		Spectra	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 DAY	NUMBER OF WORKERS	2
-----------------------	----------	--------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY

Charleston - South Caroline

CONTRACTOR

Spectra

SUPERVISOR

Jeff

FOREMAN

Mario Jacinto

3rd Floor

JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	358/360/362
DESCRIPTION	Demo part of the wall for open spaces to nitche's		
COMPANIES RESPONSIBLES		Sheetrock	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck	X	_____
Other		_____

TIME TO REPAIR	Day/Hour 2 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	All Baths
DESCRIPTION	Caulk around frames		
COMPANIES RESPONSIBLES		Spectra	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 15 Hours	NUMBER OF WORKERS	2
-----------------------	--------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	370
DESCRIPTION	Repairs on walls to move eletrical boxes that place		
COMPANIES RESPONSIBLES		Eletric	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY
CONTRACTOR
SUPERVISOR
FOREMAN

Charleston - South Caroline

Spectra

Jeff

Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	300
DESCRIPTION	Put out pieces of tile that wall		
COMPANIES RESPONSIBLES	Plummers		

RESPONSIBLES			
NAMES	OPTION	SIGNATURES	
Jeff	X	_____	
Mario	X	_____	
Churck		_____	
Other	David	X	_____

TIME TO REPAIR	Day/Hour	1 Hours	NUMBER OF WORKERS	1
-----------------------	----------	----------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	382
DESCRIPTION	Return for repair around toilet		
COMPANIES RESPONSIBLES		Plummers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 4 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	
DESCRIPTION	Return to install bases to lot baths because no have sheetdrock on time		
COMPANIES RESPONSIBLES		Sheetdrockers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 Day	NUMBER OF WORKERS	1
-----------------------	----------	--------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	ALL's
DESCRIPTION	Cuts and granulation of tile to place inside the drain		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES			
NAMES	OPTION	SIGNATURES	
Jeff	X	_____	
Mario	X	_____	
Churck		_____	
Other	Daniel	X	_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	---------	-------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	3	APARTMENT	ALL's
DESCRIPTION	Cutting and installing trasholders in front of bathroom doors		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 DAY	NUMBER OF WORKERS	2
-----------------------	----------	--------------	-------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY

Charleston - South Caroline

CONTRACTOR

Spectra

SUPERVISOR

Jeff

FOREMAN

Mario Jacinto

4nd Floor

JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	458/460/462
DESCRIPTION	Demo part of the wall for open spaces to nitche's		
COMPANIES RESPONSIBLES		Sheetrock	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck	X	_____
Other		_____

TIME TO REPAIR	Day/Hour 2 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	All Baths
DESCRIPTION	Caulk around frames		
COMPANIES RESPONSIBLES		Spectra	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 15 Hours	NUMBER OF WORKERS	2
-----------------------	--------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	470
DESCRIPTION	Repairs on walls to move eletrical boxes that place		
COMPANIES RESPONSIBLES		Eletric	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	400
DESCRIPTION	Return for repair because eletricistians move box that place		
COMPANIES RESPONSIBLES		Electricians	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	422
DESCRIPTION	Return for repair because eletricistians move box		
COMPANIES RESPONSIBLES		Electricians	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 5 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	441
DESCRIPTION	Return foir repairs on wall because move eletric box		
COMPANIES RESPONSIBLES	Eletrecians		

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 8 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	464
DESCRIPTION	Change door frame and trim because put in wrong size door, need second repair		
COMPANIES RESPONSIBLES		Frames/Trim door	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 5 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	445
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES	Trim/Frame door		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	----------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	422
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES		Trim/Frames Door	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 5 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	402
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES		Trim/Frame door	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 6 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	480
DESCRIPTION	Return to completly cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES	Trim/Frames Door		

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 6 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	420
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES		Trim or Frames door	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 6 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	477
DESCRIPTION	Repair around toilet		
COMPANIES RESPONSIBLES		Plummers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	443
DESCRIPTION	Repair around toilet		
COMPANIES RESPONSIBLES		Plummers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	441
DESCRIPTION	Repair around toilet		
COMPANIES RESPONSIBLES		Plumbers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZACION FOR REPAIRS			
FLOOR	4	APARTMENT	449
DESCRIPTION	Repair around toilet		
COMPANIES RESPONSIBLES		Plumbers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	451
DESCRIPTION	Return to repair floor tile around toilet		
COMPANIES RESPONSIBLES		Plumbers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	4 UNITS
DESCRIPTION	Return to showers to redo waterproof because there was no shelf installed		
COMPANIES RESPONSIBLES	Sheetrockers		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 DAY	NUMBER OF WORKERS	1
-----------------------	----------	--------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	ALL's
DESCRIPTION	Cuts and granulation of tile to place inside the drain		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES			
NAMES	OPTION	SIGNATURES	
Jeff	X	_____	
Mario	X	_____	
Churck		_____	
Other	Daniel	X	_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	---------	-------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	4	APARTMENT	ALL's
DESCRIPTION	Cutting and installing trasholders in front of bathroom doors		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 DAY	NUMBER OF WORKERS	2
-----------------------	----------	--------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY

Charleston - South Caroline

CONTRACTOR

Spectra

SUPERVISOR

Jeff

FOREMAN

Mario Jacinto

5nd Floor

JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	500
DESCRIPTION	Return for cut trashholder at shower for put half wall for tub		
COMPANIES RESPONSIBLES		Sheetrock	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 1 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	558/560/562
DESCRIPTION	Demo part of the wall for open spaces to nitche's		
COMPANIES RESPONSIBLES	Sheetrock		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck	X	_____
Other		_____

TIME TO REPAIR	Day/Hour 2 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	-------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	All Baths
DESCRIPTION	Caulk around frames		
COMPANIES RESPONSIBLES		Spectra	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 15 Hours	NUMBER OF WORKERS	2
-----------------------	--------------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZACION FOR REPAIRS			
FLOOR	5	APARTMENT	570
DESCRIPTION	Repairs on walls to move eletrical boxes		
COMPANIES RESPONSIBLES		Eletric	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY
CONTRACTOR
SUPERVISOR
FOREMAN

Charleston - South Caroline

Spectra

Jeff

Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	564
DESCRIPTION	Cut wall tile because was missing eletric box because the sheetrock covered and fix		
COMPANIES RESPONSIBLES	Sheetrockers		

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck	X	_____
Other		_____

TIME TO REPAIR	Day/Hour 4 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	548
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES	Trim/Frames Door		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	---------	--------------------------	---



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	579
DESCRIPTION	Return to completily cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES		Trim/Frames Door	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 1 Day	NUMBER OF WORKERS	1
-----------------------	-----------------------	--------------------------	----------



JOB SITE




**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	564
DESCRIPTION	Return to completly cut around doors because no have trim/frames door on time		
COMPANIES RESPONSIBLES		Trim or Frames door	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour 3 Hours	NUMBER OF WORKERS	1
-----------------------	-------------------------	--------------------------	----------



JOB SITE



**THE
COOPER
HOTEL**

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	560
DESCRIPTION	Return to completily wall on 560 because no have sheetrock on time		
COMPANIES RESPONSIBLES		Sheetrockers	

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 Day	NUMBER OF WORKERS	1
-----------------------	----------	-------	--------------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	562
DESCRIPTION	Return to completily wall on 562 because no have sheetrock on time		
COMPANIES RESPONSIBLES		Sheetrockers	

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 Day	NUMBER OF WORKERS	1
-----------------------	----------	-------	--------------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	558
DESCRIPTION	Return to completily wall on 558 whitch nitche because no have sheetrock on time		
COMPANIES RESPONSIBLES	Sheetrockers		

RESPONSIBLES		
NAMES	OPTION	SIGNTURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 Day	NUMBER OF WORKERS	1
-----------------------	----------	-------	-------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	ALL's
DESCRIPTION	Cuts and granulation of tile to place inside the drain		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES			
NAMES	OPTION	SIGNATURES	
Jeff	X	_____	
Mario	X	_____	
Churck		_____	
Other	Daniel	X	_____

TIME TO REPAIR	Day/Hour	5 Hours	NUMBER OF WORKERS	1
-----------------------	----------	---------	-------------------	---



JOB SITE



THE COOPER HOTEL

CITY	Charleston - South Caroline
CONTRACTOR	Spectra
SUPERVISOR	Jeff
FOREMAN	Mario Jacinto

AUTORIZATION FOR REPAIRS			
FLOOR	5	APARTMENT	ALL's
DESCRIPTION	Cutting and installing trasholders in front of bathroom doors		
COMPANIES RESPONSIBLES	Spectra		

RESPONSIBLES		
NAMES	OPTION	SIGNATURES
Jeff	X	_____
Mario	X	_____
Churck		_____
Other		_____

TIME TO REPAIR	Day/Hour	1 DAY	NUMBER OF WORKERS	2
-----------------------	----------	--------------	-------------------	----------

